



City of Pataskala
Alan W. Haines, P.E., Public Service Director
Public Services Report to Council

➤ **2016 Streets Program**

1. The Street Department will continue with planned ditch and berm work on Hollow Rd. until complete.
2. Minor punch-list work remaining on contract work.

➤ **2017 Streets Program**

1. Drive through with City Engineer and Streets Department Superintendent to review condition of all streets in the City has been completed.
2. RAMP updates and street CIP assessment/development is underway.

➤ **Mink Street Phase III Project (Mink and Broad)**

1. The House
 - a. Lien on property has been lifted.
 - b. Purchase of property including house is currently being negotiated with owner.
2. Budget
 - a. Review with City Administrator and Consulting Engineer has led to the realization of potential cost savings.
 - i. As this project has been on hold, and there are unknowns yet to be resolved, a projected budget has not yet been evaluated; projected budget will be reported after analysis.
3. Schedule
 - a. The City is working with the contractor to expedite work, but the project has been, and will continue to be delayed until resolution of the house issue.

➤ **Main Street Project**

1. Electrical
 - a. Fair Service is complete and functional.
 - b. Underground Power
 - i. There are resident concerns regarding the easements requested by AEP to install power underground on the west side of Main St.
 - ii. The City continues to work with AEP and residents to address these concerns.
2. Budget
 - a. The budget has been reviewed, and current projections indicate that the project will be finished under budget.

3. Schedule
 - a. The project is substantially complete (with the exception of electrical work that has been delayed beyond the control of the contractor).
 - b. Lane closures using flaggers may still occur intermittently to complete minor tasks.
4. ODOT
 - a. Schedule
 - i. Paving work from Broad St. to the south is complete. Final striping in progress.
 - ii. Final adjustment of remaining valve and manhole to be completed by private utilities.
 - iii. Milling and paving work has begun on SR 310 north of Broad St.

➤ **Mink Street Phase IV Project**

1. R/W acquisition is in progress.
2. Third status meeting was held August 10.
 - a. Acquisition process is tracking on schedule for June 30, 2017 certification.
3. Construction is scheduled for summer 2018.

➤ **Columbia Road Bridge Project**

1. Stage III plans have been submitted.
2. Acquisition process is scheduled to begin in fall 2016.
3. Construction is scheduled to begin in summer 2017.

➤ **Taylor Road Path Project**

1. Stage III plans have been submitted.
2. R/W acquisition process has begun.
3. Construction is scheduled to begin in spring of 2018.

➤ **Public Service Department**

1. Roadway Maintenance
 - a. The City is actively engaged in pothole patching, dura-patching, berming, and crack sealing operations.
 - i. In progress and scheduled projects include:
 1. Dura-patching
 - a. Barrington Ridge Subdivision
 - b. Hazelwood Subdivision
 - c. Homesteads of the Border Place
 - d. Creek Road
 - e. Columbia Road
 2. Crack sealing
 - a. Legacy Estates Subdivision
 - b. Taylor Glen West
 - c. Linda Ave.
 - d. Cedar St.
 - e. High St. (north of RR tracks)

2. Storm water Management
 - a. The department continues to work with the community to identify areas of poor drainage and employ responsible solutions to mitigate them.
 - i. Large scale efforts to be studied include:
 1. Kylemore subdivision – funds to initiate engineering to be requested in 2017 budget.
 2. Halloon Lane
 3. Oak Haven/Broadview crossing
 - b. The department has been making efforts to restore drainage by conducting ditch cleaning, berm cutting, and culvert replacement operations.
 - i. Recently completed projects include:
 1. Catch basin at Conaway's Auto on Front St.
 2. Drainage improvements near 14341 Cleveland Rd.
 - ii. In progress and scheduled projects include:
 1. Storm line repair near 110 S. Main St.
 2. Drainage improvements at Alward Rd. and Headley's Mill Rd.
3. Bridges
 - a. Bridge inspections are scheduled for late summer/early fall through the ODOT program.
 - b. This is the last year of the current ODOT program, but there is speculation that the program will be renewed.
4. Initiatives
 - a. Made contact with the Railroad and will be coordinating to address crossings and drainage within railroad right-of-way.
 - b. Columbia Rd. box culvert replacement - OPWC application
 - i. Project scope has been determined for a project that will replace the existing box culvert on Columbia Rd. south of Mill Street that is in poor repair, pipe in approximately 300' of ditch, and widen Columbia Rd. in this section.
 - ii. Application preparation by City Engineer has been authorized.
 - c. Cataloguing and Maintenance of Retention Ponds within the City.
 - i. Settlement at Pataskala
 1. Outlet structure silted in causing pond level to be approximately 4' higher than design level and subsequent standing water in storm sewer.
 - a. Cleaned outlet structure and reduced pond to design level.
 - ii. Sugar Mill Subdivision
 1. Working with residents to resolve concerns.
5. Miscellaneous
 - a. Right-of-ways
 - i. Fourth round in progress including mowing tree lines back as well as mowing the back sides of ditches.
 - ii. Spraying (around signs, guardrails, and hard to reach areas) will continue on an as needed basis.
 - iii. Tree Removal
 1. The department has been, and will continue to identify and remove dead and diseased trees within the right-of-way throughout the summer.
 - a. Trees scheduled to be removed:
 - i. Along right-of-way between Broadway and elementary school

- ii. At northwest corner of Mill St. and Main St.
 - iii. On Township Rd.
 - iv. At north entrance of Foundation Park
 - v. Near 13545 Cleveland Rd.
- b. Mosquito spraying
 - i. 2nd round occurred July 27th.
 - ii. 3rd round scheduled for August 24th.
- c. Development
 - i. Settlement at Pataskala – Section 3, Phase 3
 - 1. Earthwork in progress, pipe work to start within the week.
 - 2. Full time inspection has been arranged.
 - ii. Legacy Estates – Phase 3
 - 1. Pre-Construction meeting scheduled for August 16th
 - 2. Earth moving and pipe work to begin this month.
 - 3. Full time inspection has been arranged.