



City of Pataskala
Alan W. Haines, P.E., Public Service Director
Public Services Report to Council

➤ **2016 Streets Program**

1. The Street Department will continue with planned ditch and berm work on Hollow Rd. and Cypress St./Klema Dr. until complete.
2. The project came in approximately \$45,000 under budget.

➤ **2017 Streets Program**

1. RAMP document and street review is underway.

➤ **Mink Street Phase III Project (Mink and Broad)**

1. The House
 - a. Lien on property has been lifted.
 - i. The City is working to close on the original right-of-way take.
 - b. Purchase of property including house is currently being negotiated with owner.
2. Budget
 - a. Review with City Administrator and Consulting Engineer has led to the realization of potential cost savings.
 - i. As this project has been on hold, and there are unknowns yet to be resolved, a projected budget has not yet been evaluated; projected budget will be reported after analysis.
3. Schedule
 - a. The City is working with the contractor to expedite work, but the project has been, and will continue to be delayed until resolution of the house issue.

➤ **Main Street Project**

1. Electrical
 - a. Fair Service
 - i. Easement has been obtained for fair service, and work is in progress.
 - b. Underground Power
 - i. There are resident concerns regarding the easements requested by AEP to install power underground on the west side of Main St.
 - ii. The City continues to work with AEP and residents to address these concerns.
2. Fire hydrant at Atkinson is scheduled to be replaced by the time of this meeting.
3. Budget
 - a. The budget has been reviewed, and current projections indicate that the project will be finished under budget.

4. Schedule
 - a. The project is substantially complete (with the exception of electrical work that has been delayed beyond the control of the contractor).
 - b. Lane closures using flaggers may still occur intermittently to complete minor tasks.
5. ODOT
 - a. Schedule
 - i. Current schedule indicates that paving work will be completed prior to the street fair.
 - b. Curb ramp work has been completed.
 - c. Full depth repairs have been completed along SR 310.

➤ **Mink Street Phase IV Project**

1. R/W acquisition is in progress.
2. Second status meeting was held July 13.
 - a. Acquisition process is tracking on schedule for June 30, 2017 certification.
3. Construction is scheduled for summer 2018.

➤ **Columbia Road Bridge Project**

1. Stage III plans have been submitted.
2. Acquisition process is scheduled to begin in fall 2016.
3. Construction is scheduled to begin in summer 2017.

➤ **Taylor Road Path Project**

1. Stage III plans have been submitted.
2. Construction is scheduled to begin in spring of 2018.

➤ **Public Service Department**

1. Roadway Maintenance
 - a. The City is actively engaged in pothole patching, dura-patching, berming, and crack sealing operations.
 - i. Recently completed projects include:
 1. Dura-patching:
 - a. Haystack Ave.
 - b. Cleveland Rd.
 - c. Taylor Glen Estates
 - d. Glenbrooke Subdivision
 2. Crack sealing
 - a. Sugar Mill Subdivision
 - b. Pataskala Ridge Subdivision
 - ii. In progress and scheduled projects include:
 1. Dura-patching
 - a. Barrington Ridge Subdivision
 - b. Hazelwood Subdivision
 2. Crack sealing
 - a. Legacy Estates Subdivision

2. Storm water Management
 - a. The department continues to work with the community to identify areas of poor drainage and employ responsible solutions to mitigate them.
 - i. Large scale efforts to be studied include:
 1. Kylemore subdivision
 2. Halloon Lane
 3. Oak Haven/Broadview crossing
 - b. The department has been making efforts to restore drainage by conducting ditch cleaning, berm cutting, and culvert replacement operations.
 - i. Recently completed projects include:
 1. Culvert replacement on SR 310
 2. Ditch cleaning at 258 Woodbridge Pl.
 3. Ditch cleaning at 135 Veasey Lane
 4. Ditch cleaning at 13178 Havens Corners Rd.
 - ii. In progress and scheduled projects include:
 1. Drainage improvements near 14341 Cleveland Rd.
 2. Ditch cleaning and culvert replacement at 117 Veasey Lane
 3. Storm line repair near 110 S. Main St.
 4. Drainage improvements at Alward Rd. and Headley's Mill Rd.
3. Bridges
 - a. Bridge inspections are scheduled for late summer/early fall through the ODOT program.
 - b. This is the last year of the current ODOT program, but there is speculation that the program will be renewed.
4. Initiatives
 - a. Attempting to coordinate with the Railroad to address crossings and drainage within railroad right-of-way.
 - b. Columbia Rd. box culvert replacement - OPWC application
 - i. Working with the City Engineer to scope a project and determine applicability for OPWC application. Project will replace the existing box culvert on Columbia Rd. south of Mill Street that is in poor repair, pipe in approximately 500' of ditch, and widen Columbia Rd. in this section.
5. Miscellaneous
 - a. Right-of-ways
 - i. Third round of mowing in progress.
 - ii. Spraying (around signs, guardrails, and hard to reach areas) will continue on an as needed basis.
 - iii. Tree Removal
 1. The department has been, and will continue to identify and remove dead and diseased trees within the right-of-way throughout the summer.
 - a. Dead trees have been or are scheduled to be removed:
 - i. On Headley's Mill
 - ii. At Foundation Park
 - iii. On Courter Rd.
 - b. Mosquito spraying
 - i. Occurred the week of May 23rd.
 - ii. Licking County Health Dept. will monitor throughout the summer and recommend additional spraying as necessary.