



City of Pataskala
Alan W. Haines, P.E., Public Service Director
Public Services Report to Council

➤ **Pataskala Safe Travel Plan, Phase III**

1. Current Items
 - a. Project design has been authorized, and survey will be scheduled in the near future.

➤ **Taylor Road Drainage Project**

1. Current Items
 - a. Project kick-off meeting is scheduled for Tuesday, August 20.

➤ **Intersection Safety and Capacity Study**

1. Project Purpose
 - a. This study will evaluate approximately 7 major intersections within the City, rate them with regards to safety and capacity and rank them for improvement priority. Additionally, signals will be retimed in coordination with the Broad Street Downtown Corridor Signal Timing project and recommendations for improvements will be given for the top 5 intersection improvement locations.
2. Schedule
 - a. Models and collision evaluations are complete.
 - b. Report is in progress and anticipated to be complete by the end of September.
 - c. 2020 - Design the top priority improvement
 - d. 2021 - Apply for OPWC funding, and acquire any necessary right-of-way.
 - e. 2022 - Construct

➤ **Broad Street, Downtown Corridor Signal Timing Project**

1. Project purpose
 - a. Optimize coordinated signal timing through the Broad Street, Downtown Corridor for efficient traffic flow.
 - b. Current timing through the corridor is not optimized causing inefficient traffic flow through the corridor, resulting in back-ups and unnecessary delay.
2. Schedule:
 - a. Signal timing improvements to be implemented on Monday, August 26th.

➤ **2019 Streets Program**

1. Schedule
 - a. Concrete work is complete.
 - b. Pavement repair work is in progress.
 - c. Reconstruction of Highland Court is scheduled to begin August 19th.
 - d. Paving will commence when repair is complete.
 - e. Chip seal will be final item.
2. Improvements
 - a. Park Street – 3” Mill and Fill
 - b. Mill Street – Main Street to Township Road – 3” Mill and Fill with sidewalk replacement

- c. Headley's Mill Road – Repair and Double Chip Seal
- d. Dixon Road – Repair, Leveling Course, and Single Chip Seal
- e. Highland Ct - Reconstruct
- f. Old Maids Lane – Repair and Double Chip Seal

➤ **2018 Streets Program**

- 1. All asphalt work is complete.
- 2. Chip and seal, grading and berming, and striping work will be completed with similar work for 2018.

➤ **Main Street Project**

- 1. Electrical
 - a. Underground Power
 - i. All easements are complete.
- 2. Budget
 - a. Current projections indicate that the project is slightly over budget.
 - i. When construction resumes we will look for other ways to cut construction cost and/or appropriate funds from within the approved budget.
- 3. Schedule
 - a. It is anticipated that AEP will commence work in the near future.

➤ **Mink Street Phase II Project**

- 1. Schedule
 - a. Roadway has re-opened to traffic.
 - b. Punch-list work is in progress.
- 2. Budget
 - a. It is expected that the project is tracking slightly over budget. Updates will be provided as they are available from ODOT.

➤ **Taylor Road Path Project**

- 1. Final walk-thru completed and punch-list generated 5-29-19.
- 2. Restoration and punch-list items are in progress.
- 3. Budget
 - a. It is expected that the project is tracking slightly over budget. Updates will be provided as they are available from ODOT.

➤ **Retention-Detention Pond Inventory and Evaluation Project**

- 1. Design of top priority improvement is in progress and being coordinated with JHA.
- 2. Brookesedge retention ponds are causing flooding of Monarch Dr.
 - a. Project details for contractors to bid on this job is complete.
 - b. A pre-proposal meeting will be held in August with potential bidders.

➤ **Oak Meadow Drive Improvements Project**

- 1. Current Items
- 2. Schedule
 - a. The contractor has commenced work.

➤ **Pataskala Safe Travel Plan, Phases I and II**

- 2. Current Items
- 3. Schedule

- a. Work is in progress.
- b. Long lead time on controller equipment will delay project completion.

➤ **Public Service Department (PSD)**

1. Roadway Maintenance

- a. The PSD continues to patch potholes and berm as needed. Spot repairs with paving equipment, Potholing, Crack sealing and Dura-patching operations will continue as time and weather permit.

- i. Recently completed projects include:

- 1. Crack Sealing

- a. Havens Corners from Summit Road to Taylor Road

- b. Etna Parkway

- 2. Dura-patching

- 3. Berm

- ii. In progress and upcoming projects include:

- 1. Dura-patching

- a. Creek Road

- b. Township Road from Broad to Coronado

- 2. Crack Sealing

- a. SR 310

- b. Cypress St./Klema Dr.

- c. Sugar Mill, Phase II

- d. Coronado Drive

- 3. Berming

- a. 188 Broadway

- b. Cut berm at 232 Pat Haven Drive

- c. Berm repair at 308 Blacks Road

- b. Alley Maintenance

- i. All alleys have been dragged, graded, and gravel added as needed.

1. Stormwater Management

- a. The PSD continues to work with the community to identify areas of poor drainage and employ responsible solutions to mitigate them.

- i. Large scale efforts to be studied/addressed include:

- 1. Halloon Lane

- 2. International Drive

- 3. Blanche Addition

- 4. Downtown/Old Village drainage

- 5. Oak Haven/Broadview crossing

- 6. Summit Road

- 7. Bristol Drive

- ii. An up-to-date report detailing the known issues, apparent causes, and potential solutions to each of the above listed drainage issues was provided to the Streets Committee at the January 28th meeting.

- iii. Small scale efforts

- 1. The PSD will continue to address small scale storm water issues as schedule permits.

1. Third round of mowing as well as mowing back sides of ditches and tree trimming is in progress.
- ii. Tree Removal
 1. The PSD has been, and will continue to identify and remove dead and diseased trees within the right-of-way.
 - a. Trees recently removed/trimmed:
 - i. 2 trees at 15 Mill Street
 - b. Trees scheduled to be removed/in progress:
 - i. 4152 Headley's Mill Road
 - ii. 4 dead trees at Mink Street Garage
 - iii. Tree at 543 Main Street (on Wood Street)
- iii. On-going street light replacement around the City.
- iv. Snow Removal
 1. State salt bid information has been received, and salt prices will increase for the upcoming season from \$48.73 per ton to \$83.77 per ton.
 2. Budgeting will reflect the increased pricing.
- b. Traffic Signal Maintenance
 - i. As a yearly maintenance item, the PSD has all signals and associated equipment inspected and serviced.
 1. Asplundh completed 2018 inspections in December, and all discrepancy items have been addressed.
 - ii. The PSD will work toward standardizing equipment at all signals for ease of maintenance and minimization of delays when equipment failures occur.
- c. Tornado Sirens
 - i. The PSD observes operation of all sirens on the first Wednesday of every month to ensure that they are functioning properly.
 1. Test occurred Wednesday, August 7th.
 2. Siren at Freedom Park was not operational. Investigation is in progress, and repair will immediately follow.
- d. Licking County Health
 - i. Mosquito spraying
 1. 3rd spray in 2019 is scheduled to occur on Wednesday, August 28th prior to the Labor Day weekend holiday.
- e. Development
 - i. Legacy Estates – Phase 3
 1. Residential construction in progress.
 - ii. Legacy Estates – Phase 4
 1. Engineering plans currently being reviewed.
 - iii. Broadmoore Commons – Phase I
 1. Surface course asphalt to be placed in the near future.
 2. Accepted, residential construction in progress.
 - iv. Reserve at Hazelwood
 1. Accepted, residential construction in progress.
 - v. Hazelwood, Section 5, Part 1
 1. Accepted, residential construction in progress.
 2. Surface asphalt will be placed in 2019.
 - vi. Heritage Town Center

1. Surface course asphalt will be placed after private construction is complete.
 2. Acceptance is anticipated in the near future.
 - vii. Ravines at Hazelwood, Part 3
 1. Accepted, residential construction to commence soon.
 - viii. Hazelwood 4-1, 5-2, and 6-1
 1. Section 4.1 is accepted, residential construction in progress.
 2. Section 6.1 is accepted, residential construction to commence soon.
 3. Resolution 2019-061 is on tonight's agenda for acceptance of public infrastructure in Hazelwood, Section 5.2
 - ix. Broadmoore Commons, Phase 2
 1. Accepted, residential construction in progress.
 2. Surface course asphalt will be placed within the subdivision in the spring of 2020.
 - x. Hazelwood North
 1. Coordination with the developer is ongoing for planning.
 2. City Administration and Harrison Township representatives have a coordinated and have a mutual understanding for details on work within the Township that is related to this project.
 - xi. Hunter's Crossing
 1. Rezoning application denied by Council.
 - xii. Broadmoore Commons, Phase 5
 1. Engineering plans are complete.
 2. Construction to commence in the near future.
 - xiii. Heron Manor
 1. Planning is in progress.
 - xiv. Sage Pointe (Summit and Cleveland)
 1. Planning is in progress.
 - xv. Truecore Federal Credit Union
 1. Construction in progress.
 - xvi. Broadmoore Commons, Phases 4 and 6
 1. Engineering plan review is in progress.
- f. Parks
- i. Municipal Park Trail
 1. The river has washed out along the walking path bridge.
 2. The PSD will coordinate with the Parks Dept. for repairs.
- g. Community Events
- i. PSD personnel provided fencing, barricades, signs, spot lights, etc. for Street Fair set-up.
- h. Facilities Maintenance
- i. Public Relations
- i. The PSD regularly receives resident phone calls and emails about issues throughout the City. Most interactions take less than a half hour, but many take much more time to thoroughly investigate, understand, and address.
 - ii. In the past two weeks, the PSD has received 22 resident concerns.